

**STATUS OF PENDING B-3 NEW CONNECTION UPTO 31-01-2019 RECEIVED AND  
UPLOADED ON 08-02-2019  
1ST CIRCLE FESCO FAISALABAD**

Sr. No.	Application No.	Name of Consumer	Load (KW)	Approved/ Unapproved	Status	Ripe/ Un Ripe
1	42/B-3/New 20-03-2014 Chak Jhumra	<b>JUBILEE CLOTH MILLS (PVT) LTD,</b> 05-Km Jaranwala Road Khurrianwala, Faisalabad.	1200 KW	Approved	DN paid on 05-12-14 Feeder has been completed on 01/16. WTR and IC of transformer awaited.	Un Ripe
2	48/B-3/New 28-10-2014 Civil Line	<b>FAZAL-E-RABBI TEXTILES,</b> Plot No. 774 to 777, Small Industrial Estate, Faisalabad.	750 KW	Approved	DN paid on 09-02-15. Feeder under construction with PD (Const). IC of metering panel awaited.	Un Ripe
3	50/B-3/New 11-12-2014 Jaranwala	<b>AR ENTERPRISES,</b> 22-Km Satiana Road Faisalabad	510 KW	Approved	DN paid on 30-06-15, Extension of HT line of 11 KV Wanhar feeder under construction with PD (Const). WTR and IC of metering panel	Un Ripe
4	72/B-3/New 23-02-2017 Chak Jhumra	<b>TRICON BEVERAGES (PVT) LTD,</b> Chak No. 165/RB Jandwali, Chak Jhumra, Faisalabad.	3000 KW	Approved	DN paid on 23-10-17. Feeder under construction with PD (Const). WTR, IC of transformer and metering panel awaited.	Un Ripe
5	76/B-3/New 28-04-2017 Jaranwala	<b>VITAL FLOUR MILLS (PVT) LTD,</b> Near Bypass Chowk Satiana Road Faisalabad.	719.748 KW	Approved	DN paid on 07-09-17. Committee constituted for energization of connection vide O/o No. 59/3229-35 dt 07-05-18.	Ripe
6	93/B-3/New 03-05-2018 Abdullahpur	<b>AL-FAJAR FLOOR MILLS (PVT) LTD,</b> Chak No. 211/RB, Jaranwala Road, Faisalabad.	896 KW	Approved	DN issued vide O/O No 16/823-30 Dt 30-01-19	Un Ripe
7	95/B-3/New 31-10-2018 Chak Jhumra	<b>FERO CAST INDUSTRY (PVT) LTD,</b> 32-Km Sheikhpura Road, Faisalabad.	4600 KW		Submitted for approval vide UO No. 894 dt. 27- 12-2018.	Un Ripe
8	96/B-3/New 03-12-2018 Chak Jhumra	<b>SITARA FABRICS LIMITED,</b> 32-Km Sheikhpura Road, Faisalabad.	2500 KW		Submitted for approval vide UO No. 895 dt. 27- 12-2018.	Un Ripe

**STATUS OF PENDING B-3 NEW CONNECTION IN FIEDMC UPTO 31-01-2019  
1ST CIRCLE FESCO FAISALABAD**

1	75/B-3/New 27-04-2017 Chak Jhumra	<b>KHAWAJA COTTON INDUSTRIES,</b> Plot No. 6, M-3 Industrial City Sahianwala Faisalabad.	757.285 KW	Approved	Revised DN paid on 01- 03-18. WTR and IC of panel & transformer awaited.	Un Ripe
2	81/B-3/New 13-07-2017 Chak Jhumra	<b>CHEM TECH INTERNATIONAL,</b> Plot No. B-9, M-3 Industrial City Sahianwala Faisalabad.	596.80 KW	Approved	DN paid on 08-03-18. Feeder under const. with PD (const). WTR, IC of transformer and metering panel awaited.	Un Ripe
3	89/B-3/New 22-11-2017 Chak Jhumra	<b>NISHAT MILLS LTD,</b> Plot No. 172-208, M-3 Industrial City, Faisalabad.	4956 KW		Notice issued on 19-01- 2018, load is not available at 132 KV No. 1 FIEDMC grid station.	Un Ripe
4	90/B-3/New 08-12-2017 Chak Jhumra	<b>HUAFON PAKISTAN LTD,</b> Plot No. 148-151, M-3 Industrial City, Faisalabad.	800 KW		Notice issued on 22-02- 2018, load is not available at 132 KV No. 1 FIEDMC grid station.	Un Ripe

**STATUS OF PENDING B-3 EXTENSION OF LOAD CASES UPTO 31-01-2019  
1ST CIRCLE FESCO FAISALABAD**

1	98/B-3/EXT. 07-08-2013 Chak Jhumra	<b>FAISAL FABRICS LTD,</b> 1-Km Jaranwala Road Khurrianwala Faisalabad. <b>24-13153-5309400 U</b>	2162 + 1338 = 3500 KW	Approved	D/N paid on 23-04-14 Feeder under const. with PD (Const), WTR, IC of grid panel and transformer awaited.	Un Ripe
2	99/B-3/EXT. 15-08-2013 Chak Jhumra	<b>HASSAN LTD,</b> Chak No. 77/RB Khurrianwala Faisalabad. <b>24-13153-5309201 R</b>	4320 + 650 = 4970 KW	Approved	D/N paid on 23-04-14. Feeder under const. with PD (Const), WTR and IC of transformer awaited.	Un Ripe
3	172/B-3/COL/ Ext. 17-11-2014 Abdullahpur	<b>NATIONAL SILK &amp; RAYAN MILLS LTD,</b> Jaranwala Road Faisalabad. <b>24-13131-5101600 U</b>	452 + 995 = 1447 + 1051 = 2498 KW	Approved	DN paid on 03-03-15. Feeder under const. with PD(Const). WTR and IC of grid panel & transformer awaited.	Un Ripe
4	176/B-3/Ext. 16-12-2014 Civil Line	<b>RASHID TEXTILE PROCESSING INDUSTRY,</b> Chak No. 07/JB, Sargodha Road, Faisalabad. <b>24-13123-5304500 U</b>	980.510+52 0 = 1500 KW	Approved	DN paid on 22-07-15, Feeder under const. with PD(Const). WTR and IC of transformer awaited.	Un Ripe
5	178/B-3/Ext. 16-12-2014 Civil Line	<b>USMAN CLOTH MILLS (PVT) LTD,</b> Chak No. 7/JB Sargodha Road, Faisalabad. <b>24-13123-5302200 U</b>	454 + 326 = 977 KW	Approved	DN paid on 23-07-15. Feeder under const. with PD (Const). WTR and IC of transformer awaited.	Un Ripe
6	188/B-3/Ext. 26-01-2015 Civil Line	<b>YASIR AFZAL TEXTILE DYING &amp; PRINTING INDUSTRY,</b> Sargodha Road, Faisalabad. <b>24-13125-5504015 U</b>	989 + 61 = 1050 KW	Approved	DN paid on 26-06-15. Feeder under const. with PD (Const). WTR and IC of transformer awaited.	Un Ripe
7	196/B-3/Ext. 12-03-2015 Chak Jhumra	<b>MIMA COTTON MILLS LIMITED,</b> 38-Km Sheikhpura Road Faisalabad. <b>24-13154-5402600 U</b>	2985 + 1965 = 4950 KW	Approved	DN paid on 10-09-15. Double circuit 11 KV line of Mima feeder under const. with PD (Const). WTR and IC of transformer awaited.	Un Ripe
8	204/B-3/Ext. 29-04-2015 Civil Line	<b>MOON TEXTILE INDUSTRIES (PVT) LTD,</b> Sargodha Road, Faisalabad. <b>24-13123-5307000 U.</b>	989 + 1140 = 2129 KW	Approved	DN paid on 19-09-16. Feeder under construction with PD (Const). WTR and IC of grid panel awaited.	Un Ripe
9	205/B-3/Ext. 29-04-2015 Chak Jhumra	<b>CHAWALA ENTERPRISES,</b> 3-Km Jhumra Road, Chak No. 189/RB, Faisalabad. <b>24-13153-5300123 R.</b>	972.20 + 127.80 = 1100 KW	Approved	DN paid on 11-07-16. Feeder under construction with PD (Const). WTR and IC of grid panel awaited.	Un Ripe
10	210/B-3/Ext. 24-08-2015 Chak Jhumra	<b>IMAGE TEXTILE MILLS (PVT) LTD,</b> 02-Km Jaranwala Road Khurrianwala Faisalabad. <b>24-13153-5304200 R</b>	980 + 1141.952 = 2121.952 KW	Approved	DN paid on 30-06-16. Feeder under construction with PD (Const). WTR and IC of transformer awaited.	Un Ripe
11	211/B-3/Ext. 08-09-2015 Civil Line	<b>AMMAR BILAL TEXTILE,</b> Chak No. 7/JB, Same Nala Small Estate Sargodha Road, Faisalabad. <b>24-13123-5303166 U</b>	453 + 597 = 1050 KW	Approved	DN paid on 29-08-16. Feeder under construction with PD (Const).	Un Ripe
12	212/B-3/Ext. 08-09-2015 Civil Line	<b>BASHIR PRINTING INDUSTRIES (PVT) LTD,</b> Chak No. 07/JB, Sargodha Road, Faisalabad. <b>24-13123-5303700</b>	643 + 557 = 1200 KW	Approved	DN paid on 23-09-16. Feeder under construction with PD (Const). WTR and IC of transformer awaited.	Un Ripe
13	213/B-3/Ext. 08-09-2015 Civil Line	<b>KASHIF TEXTILE,</b> Sadiqabad off Sargodha Road, punj puli, Faisalabad. <b>24-13123-5311750 U</b>	502 + 248 = 750 KW	Approved	DN paid on 22-09-16. Feeder under construction with PD (Const). WTR and IC of grid panel and tranformer	Un Ripe
14	219/B-3/Ext. 11-01-2016 Chak Jhumra	<b>NAGRA SPINNING MILL (PVT) LTD,</b> Sheikhpura Road Adda Johal Faisalabad. <b>24-13154-5403800 R</b>	3484 + 1219 = 4700 KW	Approved	Approved for kept pending till decision of High Court regarding duplicate source of supply.	Un Ripe
15	226/B-3/Ext. 06-04-2016 Chak Jhumra	<b>SAMIRA FABRICS (PVT) LTD,</b> Sheikhpura Road Khurrianwala Chak No. 74/RB Faisalabad. <b>24-13153-5302970 R</b>	435 + 545 = 980 KW	Approved	DN paid on 04-10- 17. Feeder under construction with PD (Const). WTR and IC of tranformer awaited.	Un Ripe

16	241/B-3/Ext. 28-07-2016 Chiniot	<b>FAISAL FEEDS,</b> Chiniot Road Faisalabad. <b>24-13161-5100902 R</b>	270 + 606 = 876 KW	Approved	DN paid on 20-02-18. Feeder under construction with PD (Const). WTR, IC Certificate of panel & transformer awaited.	Un Ripe
17	242/B-3/Ext. 29-07-2016 Civil Line	<b>AL-NOOR PROCESSING AND TEXTILE MILLS (PVT) LTD,</b> Chak No. 7/JB Sargodha Road Faisalabad. <b>24-13123-5315102 U</b>	752 + 237.50 = 989.50 KW	Approved	DN paid on 19-03-18. IC of transformer awaited.	Un Ripe
18	243/B-3/Ext. 01-08-2016 Chiniot	<b>AL-REHMAN PAPER MILLS,</b> Moza Rajoya near Zamindar Chemical Mills Chiniot. <b>24-13161-5101014 R</b>	452 + 448 = 900 KW	Approved	DN paid on 13-04-18 Feeder under construction with PD (Const). WTR and IC of grid panel and tranformer awaited.	Un Ripe
19	245/B-3/Ext. 09-09-2016 Civil Line	<b>AZ APPAREL (PVT) LTD,</b> Chak No. 117 JB Millat Road Faisalabad. <b>24-13127-5702050 U</b>	450 + 750 = 1200 KW	Approved	Revised DN paid on 25- 06-18. Committee constituted for energization of the connection vide O/o No. 123/2992-98 dt. 28-11-18	Installed on 09- 01-2019
20	246/B-3/Ext. 14-10-2016 Chiniot	<b>BISMILLAH TOWEL INDUSTRIES,</b> Near Darbar Jewan Shah Faisalabad Road Chiniot. <b>24-13161-5100911 R</b>	450 + 400 = 850 KW	Approved	DN paid on 17-04-18. Feeder under construction with PD (Const). WTR and IC of grid panel and tranformer awaited.	Un Ripe
21	250/B-3/Ext. 28-11-2016 Chak Jhumra	<b>KAMAL HOSIERY MILLS,</b> 03-Km Jhumra Road Khurrianwala Faisalabad. <b>24-13152-5200840 R</b>	2520 + 2450 = 4970 KW		Under revised approval	Un Ripe
22	255/B-3/Ext. 27-01-2017 Civil Line	<b>KAY &amp; EMMS (PVT) LTD,</b> Chak No. 117/JB Dhanola Near Millat Road, Faisalabad. <b>24-13127-5701000 U</b>	947 + 653 = 1600 KW	Approved	Revised DN paid on 21- 06-18. Feeder under construction with PD (Const). WTR and IC of grid panel and tranformer awaited.	Un Ripe
23	259/B-3/Ext. 19-04-2017 Chak Jhumra	<b>MJ TEXTILE,</b> 6.5 Km Jaranwala Road Khurrianwala Faisalabad. <b>24-13153-5309502 R</b>	492 + 706 = 1198 KW	Approved	DN paid on 15-05-18. Feeder under construction with PD (Const). WTR and IC of grid panel and tranformer awaited.	Un Ripe
24	261/B-3/Ext. 08-05-2017 Chak Jhumra	<b>GOHAR ENTERPRISES,</b> Chak No.103/RB Jaranwala Road Khurrianwala Faisalabad. <b>24-13153-5309501 R</b>	490 + 706 = 1196 KW	Approved	DN paid on 18-05-18. Feeder under construction with PD (Const). WTR and IC of grid panel and tranformer awaited.	Un Ripe
25	263/B-3/Ext. 12-06-2017 Chak Jhumra	<b>MULTAN CHEMICAL LTD,</b> Plot No. 06,07 and 08, M-3 Industrial City FIEDMC Faisalabad. <b>24-13152-5200555 R</b>	877 + 3323 = 4200 KW	Approved	DN paid on 10-04-18. WTR and IC of transformer awaited.	Un Ripe
26	264/B-3/Ext. 15-06-2017 Civil Line	<b>MUMTAZ MAHAL TEXTILE PROCESSING MILLS (PV) LTD,</b> Chak No. 07/JB Faisalabad. <b>24-13123-5304000 U.</b>	474 + 400 = 874 KW	Approved	DN paid on 15-10-18. Amount under verification.	Un Ripe
27	270/B-3/Ext. 20-11-2017 Abdullahpur	<b>UNITED INDUSTRIES LTD,</b> Kashmir Road Nishatabad Faisalabad. <b>28-13132-5204300 U.</b>	1205 + 1800 = 3005 KW	Approved	DN paid on 14-06-18. Feeder under construction with PD (Const). WTR and IC of grid panel and tranformer awaited.	Un Ripe
28	271/B-3/Ext. 05-12-2017 Civil Line	<b>SAHIB TEXTILE (PVT) LTD,</b> 10-Km Sargodha Road Faisalabad. <b>24-13125-5507300 U.</b>	680 + 300 = 980 KW	Approved	DN paid on 15-08-18. WTR and IC of transformer awaited.	Un Ripe
29	272/B-3/Ext. 08-12-2017 Chak Jhumra	<b>Z.N. FIBERS (PVT) LTD,</b> 33-Km Sheikhpura Road, Faisalabad. <b>24-13154-5402400 R</b>	516 + 474 = 990 KW	Approved	Due to consumer's own request.	Cancelled vide No 208-10 dt 07- 01-2019
30	277/B-3/Ext. 05-01-2018 Civil Line	<b>AA PROCESSING INDUSTRY,</b> Samana pull, Sargodha Road, Faisalabad. <b>24-13123-5300155 U</b>	495 + 455 = 950 KW	Approved	DN paid on 28-09-18 WTR, Inspection ceretificate of panels awaited.	Un Ripe
31	278/B-3/Ext. 22-02-2018 Civil Line	<b>AL-ROUF TEXTILE PROCESSING,</b> Shadman/chibban Road, Faisalabad. <b>24-13124-54005200 U</b>	490 + 500 = 990 KW	Approved	DN paid on 01-08-16 Committee constituted for energization of the connection vide O/o No. 128/3308-12 dt. 11-12-18	installed on 10- 01-19
32	281/B-3/Ext. 12-04-2018 Chak Jhumra	<b>ITTEHAD FABRICS (PVT) LTD,</b> 01- Km Jaranwala Road Khurrianwala, Faisalabad. <b>24-13153-5300325 R</b>	580 + 138 = 718 KW		Submitted for approval vide U.O No. 656 dt 05- 06-18 & resubmitted vide U.O No. 851 dt. 06-12- 18.	Un Ripe

33	282/B-3/Ext. 24-05-2018 Chak Jhumra	<b>MUHAMMAD AKBAR S/O ABDUL MAJEED,</b> Chak No. 68/RB, Tehsil Jaranwala District Faisalabad. <b>24-13154-5400510 R</b>	288 + 462 = 750 KW		Due to non response to this office notice.	Cancelled vide No 270-72 dt 10-01-2019
34	283/B-3/Ext. 06-06-2018 Civil Line	<b>KLASH (PVT) LTD, ,</b> Chak No. 117/JB Millat Road Faisalabad. <b>28-13127-5700320 U</b>	2880 + 1120 = 4000 KW		Submitted for approval vide U.O No. 762 dt 05-10-18 & resubmitted vide U.O No. 850 dt. 06-12-18.	Un Ripe
35	284/B-3/Ext. 08-06-2018 Chak Jhumra	<b>GHULAM RASOOL TEXTILE MILLS,</b> Chak No. 168/RB Sheikhupura Road Faisalabad. <b>24-13154-5400510 R</b>	453 + 537 = 990 KW		Submitted for approval vide U.O No. 763 dt 05-10-18 & under reply of observations with CE(P&D).	Un Ripe
36	285/B-3/Ext. 08-06-2018 Chak Jhumra	<b>PAK PUNJAB PAPER AND BOARD MILLS,</b> 32-Km Sheikhupura Road Faisalabad. <b>24-13154-5400525 R</b>	498 + 198.5 = 696.5 KW		Submitted for approval vide U.O No. 764 dt 05-10-18 & resubmitted vide UO No. 885 dt. 24-12-2018.	Un Ripe
37	286/B-3/Ext. 20-06-2018 Chak Jhumra	<b>AA FABRICS,</b> 04-Km Jaranwala Road Faisalabad. <b>24-13153-5303202 R</b>	1077 + 713 = 1790 KW		Submitted for approval vide U.O No. 765 dt 05-10-18 & resubmitted vide UO No. 886 dt. 24-12-2018.	Un Ripe
38	287/B-3/Ext. 25-06-2018 Chak Jhumra	<b>STATION INCHARGE PARCO,</b> Chak No. 202/RB Gatti Faisalabad. <b>24-13151-5101600 R</b>	1987 + 1013 = 3000 KW		Submitted for approval vide U.O No. 766 dt 05-10-18 & under reply of observations with CE(P&D).	Un Ripe
39	289/B-3/Ext. 10-08-2018 Civil Line	<b>KAY &amp; EMMS (PVT) LTD,</b> Chak No. 117/JB Dhanola Near Millat Road, Faisalabad. <b>24-13127-5702010 R</b>	487 + 418 = 905 KW		Submitted for approval vide U.O No. 775 dt 08-10-18 & resubmitted vide UO No. 888 dt. 24-12-2018.	Un Ripe
40	290/B-3/Ext. 11-09-2018 Chak Jhumra	<b>KAMAL LIMITED,</b> 4-Km Jaranwala Road Khurrianwala Faisalabad <b>28-13153-5303210 R</b>	3000 + 1800 = 4800 KW		Due to consumer's own request.	Cancelled vide No 211-13 dt 07-01-2019
41	291/B-3/Ext. 05-10-2018 Civil Line	<b>FASHION &amp; TRENDS (PVT) LTD,</b> Chak No. 196/RB Millat Road Faisalabad <b>28-13127-5701960 U</b>	720 + 270 = 990 KW		Under process	Un Ripe
42	292/B-3/Ext. 05-10-2018 Chak Jhumra	<b>SADAQAT LTD,</b> Sahianwala Road Khurrianwala Faisalabad <b>28-13152-5200830 R</b>	4200 + 700 = 4900 KW		Under process	Un Ripe
43	293/B-3/Ext. 08-10-2018 Chak Jhumra	<b>GLOBAL SPINNING MILLS (PVT) LTD,</b> 27-Km Sheikhupura Road Faisalabad <b>28-13154-5404007 R</b>	700 + 290 = 990 KW		Under process	Un Ripe
44	294/B-3/Ext. 17-10-2018 Civil Line	<b>AL-RAHEEM TEXTILE PROCESSING,</b> 72-73A Small Industrial Esate Faisalabad <b>28-13125-5509145 U</b>	452.70 + 477 = 929.70 KW		Under process	Un Ripe

45	295/B-3/Ext. 18-10-2018 Civil Line	<b>FAISAL SAEED PROCESSING MILLS,</b> Chak No. 121/JB Millat Town Faisalabad <b>24-13127-5701174 U</b>	492 + 500 = 992 KW		Under process	Un Ripe
46	296/B-3/Ext./CON 08-11-2018 Chak Jhumra	<b>ALLAHU AKBAR TEXTILE (PVT) LTD,</b> 32-Km Sheikhpura Road Faisalabad <b>24-13154-5401100 R</b>	143 + 1064 = 1208 KW		Under process	Un Ripe
47	297/B-3/Ext. 09-11-2018 Civil Line	<b>AL-KARAM CLOTH MILLS (PVT) LTD,</b> Chak No. 121/JB Sargodha Road Faisalabad <b>24-13127-5701173 U</b>	492 + 995 = 503 KW		Under process	Un Ripe
<b>STATUS OF PENDING B-3 REDUCTION OF LOAD CASES UPTO 31-01-2019 1ST CIRCLE FESCO FAISALABAD</b>						
1	275/B-3/ROL 18-12-2017 Chak Jhumra	<b>SWEETY TEXTILES (PVT) LTD,</b> 3.5 Km Jaranwala Road, Faisalabad.	975 - 470 = 505 KW		Under process	Un Ripe
<b>STATUS OF PENDING B-4 NEW CONNECTION CASES UPTO 31-01-2019 1ST CIRCLE FESCO FAISALABAD</b>						
1	33/B-4/New 12-01-2016 Chak Jhumra	<b>FIRST TREET MANUFACTURING MODARABA (BATTERY DIVISION),</b> M-3 Phase-II, Industrial City sahanala, Faisalabad.	9.985 MW	Approved	Principal approval accorded for construction of grid station vide O/o No. 2183-89 dated 07-09-16.	Un Ripe
2	38/B-4/New 06-04-2018 Chak Jhumra	<b>LIBERTY STEEL (PVT) LTD,</b> 5-Km Sahianwala Road Interchnage Chiniot Road, Faisalabad.	69.447 MW		Load flow study under process.	Un Ripe
<b>STATUS OF PENDING B-4 EXTENSION OF LOAD CASES UPTO 31-01-2019 1ST CIRCLE FESCO FAISALABAD</b>						
1	31/B-4/Ext. 02-04-2014 Chak Jhumra	<b>MASOOD TEXTILE MILLS LIMITED,</b> 32-Km Sheikhpura Road, Faisalabad. <b>24-13152-5201800 U</b>	5400 + 2550 = 7950 KW	Approved	Committee constituted for energization of the connection vide O/o No. 15/702-09 dt. 24-01-19	Ripe
2	32/B-4/Ext. 03-04-2015 Chak Jhumra	<b>BEST FIBRES (PVT) LTD (FORMERLY BEST EXPORT)</b> 19-Km Sheikhpura Road Khurrianwala, Faisalabad. <b>24-13152-5309700 R</b>	4950 + 1925 = 6875 + 4125 = 11000 KW	Approved	Due to consumer's own request dated 29-01- 2019	Cancelled on vide No. 799-81 dt. 29-01-19

3	37/B-4/Ext./COL 12-09-2017 Chak Jhumra	<b>GOHAR TEXTILE MILLS (PVT) LTD,</b> 3-Km Jhumra Road Khurrianwala, Faisalabad.	4181+2525+ 2494 = 9200 KW	Approved	DN paid on 06-02-18. Amount transferred to PD GSC for execution of work of T/L.	Un Ripe
4	39/B-4/Ext. 29-05-2018 Chak Jhumra	<b>ZA CORPORATION (PVT) LTD,</b> 22-Km Sheikhpura Road Khurrianwala, Faisalabad.	4950 + 5050 = 10000 KW		Due to non payment of DN of load flow study	Cancelled vide No. 799-801 dt. 29-01-19
5	40/B-4/Ext. 03-07-2018 Chak Jhumra	<b>KHADIM STEEL INDUSTRY,</b> Plot No. B-1-20 Industrial City FIEDMC Sahianwala Faisalabad. <b>28-13152-5200538 R.</b>	20 + 50 = 70 MW		DN for load flow study charges paid on 30-07- 2018. Load flow study is under process.	Un Ripe
6	41/B-4/Ext. 17-09-2018 Chak Jhumra	<b>ZAHJEE TEXTILE MILLS LTD,</b> Plot No. 4,5,6,7,8 and 9 Industrial City FIEDMC Sahianwala Faisalabad. <b>28-13152-5200585 R.</b>	4950 + 12050 = 17000 MW		Due to non payment of DN of load flow study	Cancelled vide memo No. 205- 07 dt. 07-01-19
<b>STATUS OF PENDING A-1 EXTENSION OF LOAD CASES UPTO 31-01-2019 1ST CIRCLE FESCO FAISALABAD</b>						
1	01/A-1/Ext. 15-04-2016 Civil Line	<b>AZIZ FATIMA TRUST HOSPITAL,</b> Gulistan Colony Faisalabad. <b>24-13124- 5401310 U and 24-13124-5401200 U</b>	400 + 350 = 750 KW	Approved	DN paid on 28-10-16. Committee constituted for energization of the connection vide O/o No. 121/2611-13 dt. 7-11-18	Ripe
<b>STATUS OF PENDING CHANGE OF NAME CASES UPTO 31-01-2019 1ST CIRCLE FESCO FAISALABAD</b>						
1	15/B-3/CON 15- 08-2017 Chak Jhumra	<b>FAISALABAD OIL REFINERY (PVT) LTD,</b> Faisalabad Road Chiniot. <b>24-13161-5101100</b>	750 KW	Approved	SJO issued for implementation on 31-07- 2018.	Ripe
<b>STATUS OF PENDING C-2 EXTENSION OF LOAD CASES 31-01-2019 1ST CIRCLE FESCO FAISALABAD</b>						
1	66/C-2/Ext. 31-08-2017 Civil Line	<b>ALLIED HOSPITAL / PUNJAB MEDICAL COLLEGE,</b> Faisalabad .	2766 + 2184 = 4950 KW		Under process	Un Ripe
<b>STATUS OF PENDING A-2(C) NEW CONNECTION CASE UPTO 31-01-2019 1ST CIRCLE FESCO FAISALABAD</b>						
1	23/A-2(C)/New 24-08-2017 Abdullahpur	<b>LYALLPUR GALLERIA,</b> Chak No. 213/RB Canal Road Faisalabad.	3025 KW	Approved	DN paid on 27-11-17. Feeder under const. with PD (Const.).	Un Ripe
2	24/A-2(C)/New 29-03-2018 Abdullahpur	<b>GRAND ATRIUM,</b> West Canal Road adjacent toyota motors Faisalabad.	972.32 KW		Under approval	Un Ripe
<b>STATUS OF PENDING B-3 NEW CONNECTION CASES UPTO 31-01-2019 2ND CIRCLE FESCO FAISALABAD</b>						
1	59/B-3/New 06-04-2016 G.M. Abad	<b>LYALLPUR OIL REFINERY (PVT) LTD,</b> Chak No. 217/RB, Narwala Road Faisalabad.	760.89 KW	Approved	DN paid on 01-08-16 Committee constituted for energization of the connection vide O/o No. 122/2986-91 dt. 28-11-18	Ripe
2	77/B-3/New 02-05-2017 Peoples Colony	<b>MOTI FABRICS (PVT) LTD,</b> Ghulam Rasool Nagar Dagrwan Road Faisalabad.	800 KW	Approved	DN paid on 22-12-17 and 28-12-17. WTR and IC of panel and transformer awaited.	Un Ripe
3	84/B-3/New 29-08-2017 G.M. Abad	<b>NINE STAR FLOUR MILLS,</b> Narwala Road Bypass Faisalabad.	682 KW	Approved	DN paid on 15-12-17. Committee constituted for energization of connection vide O/o No. 48/2943-64 dt. 26-4-18.	Installed on 07- 01-2019
4	88/B-3/New 05-10-2017 G.M. Abad	<b>ZATOON TEXTILE MILLS</b> Chak No. 245/JB, Abaspur Jhang Road, Faisalabad.	1746 KW	Approved	DN paid on 18-09-18. Reconductoring work under construction with PD Construction.	Un Ripe
<b>STATUS OF PENDING B-3 EXTENSION OF LOAD CASES UPTO 31-01-2019 2ND CIRCLE FESCO FAISALABAD</b>						
1	180/B- 3/COL/Ext. 22-12-2014 G.M. Abad	<b>TAUSEEF ENTERPRISES (PVT) LTD,</b> Chak No. 219/RB, Jugewala, Faisalabad. <b>24- 13223-5306910 U</b>	975.3 + 334 + 119 = 199+801 = 3000 KW	Approved	DN paid on 08-09-15. Feeder under const. with PD (Const). WTR and IC of panel & transformer awaited.	Un Ripe
2	235/B-3/Ext. 07-06-2016 Peoples Colony	<b>HILAL TEXTILE CORPORATION (PVT) LTD,</b> Major Tufail Shaheed Road Faisalabad. <b>24-13143-5301201 R</b>	900 + 90 = 990 KW	Approved	Committee constituted for energization of connection vide No. 06/422-26 dated 16-01- 2019	Ripe
3	266/B-3/Ext. 25-09-2017 Peoples Colony	<b>ZAM ZAM TEXTILE INDUSTRIES (PVT) LTD,</b> Satiana Road, Chak No. 214/RB, Faisalabad. <b>24-13241-5101800 R</b>	146 + 814 = 960 KW	Approved	DN paid on 11-07-18. WTR, IC of panels and transformer awaited.	Un Ripe
4	288/B- 3/Ext./COL 10-07-2018 Peoples Colony	<b>UNITED TEXTILE PRINTING INDUSTRIES (PVT) LTD,</b> Maqbool Road, Faisalabad. <b>24-13247-5501700 R and 24-13-247-5500600 R</b>	451 + 450 + 85 = 986 KW		Under process	Un Ripe

5	298/B-3/Ext./COL 02-01-2019 Peoples Colony	<b>PUNJAB BEVERAGE COMPANY (PVT) LTD,</b> Samundri Road, Nisar conlyFaisalabad. 28-13211-5101800 U and 28-13211-5101805 U	3723 + 800 = 4523 + 427 = 4950 KW		Under process	Un Ripe
<b>STATUS OF PENDING A-2 NEW CONNECTION CASES UPTO 31-01-2019 2ND CIRCLE FESCO FAISALABAD</b>						
1	21/A-2 (C)/New 31-03-2015 Peoples Colony	<b>PARADISE TOWER,</b> 136-C Peoples Colony, Faisalabad.	1117.67 KW	Approved	DN paid on 23-09-15. Feeder under const. with PD (Const). WTR, I.C. of Metering Panel, Grid Panel and transformer awaited	Un Ripe
<b>STATUS OF PENDING C-2 EXTENSION OF LOAD CASES 31-01-2019 2ND CIRCLE FESCO FAISALABAD</b>						
1	69/C-2/Ext. 08-12-2017 Nazimabad	<b>SDO (MES) PAKISTAN AIR FORCE,</b> Risalawala, Faisalabad	200 +300 = 500 KW	Approved	DN paid on 16-10-2018 Feeder under const. with PD (Const). WTR, I.C. of transformer awaited	Un Ripe
<b>STATUS OF PENDING CHANGE OF NAME CASES UPTO 31-01-2019 1ST CIRCLE FESCO FAISALABAD</b>						
1	17/B-3/CON 03- 08-2018 Nazimabad	<b>SUN SHINE BOARDS,</b> Chak No. 67/JB Sadhar Faisalabad. 28- 13215-5501484 R.	987 KW		Under approval	Un Ripe
<b>STATUS OF PENDING B-3 NEW CONNECTIONS UPTO 31-01-2019 SARGODHA CIRCLE FESCO FAISALABAD</b>						
1	85/B-3/New 31-08-2017 Mianwali	<b>SLATER HOUSE,</b> Ainwan City Old Pir Pinai Thana Gulan Khel, Mianwali	512 KW	Approved	DN paid on 20-02-2018 Committee Constituted for energization of connection vide O/O No.97/789-92 dt 15-08-18.	Installed on 24-01-2019
2	94/B-3/New 15-08-2018 Daud Khel	<b>AGRITECH LTD,</b> Daud Khel Skanadarabad, Mianwali	4900 KW		Submitted for approval vide U.O No. 747 dt. 17-09-18.	Un Ripe
<b>STATUS OF PENDING B-3 EXTENSION OF LOAD CASES UPTO 31-01-2019 SARGODHA CIRCLE FESCO FAISALABAD</b>						
1	268/B-3/Ext. 16-10-2017 Sargodha-II	<b>CITRO PAK LIMITED,</b> Chak No. 84/Janubi, Lahore Road, Sargodha. 24-13424-5402200 R	2365 + 2446 = 4811 KW		Due to consumer's own request.	Cancelled vide No. 589-91 dt. 24-01-19
2	269/B-3/Ext. 09-11-2017 Bhalwal	<b>NOON SUGAR MILLS LTD,</b> Bhalwal. 24-13431-5102700 U	403 + 597 = 1000 KW	Approved	DN not issued because the senior case is under approval.	Un Ripe
<b>STATUS OF PENDING C-2 NEW CONNECTION CASES UPTO 31-01-2019</b>						
1	28/C-2/New 09-02-2007 Jauharabad	<b>ARMY CAMP SODHI,</b> Sodhi Jaywali, Khushab	4000 KW	Approved	Committee constituted for energization of connection vide O/o No. 45/2082-85 dt. 26-03-15.	Ripe
2	65/C-2/New 14-04-2017 Sargodha	<b>UNIVERSITY COLLEGE OF ENGINEERING &amp; TEECHNOLOGY,</b> Chak No. 51/NB Sargodha	800 KW	Approved	DN paid on 21-03-2018. WTR and IC of panels and transformer awaited.	Un Ripe
3	67/C-2/New 09-10-2017 Sargodha	<b>GARRISON ENGINEER (ARMY) CMH SARGODHA,</b> Cantt Sargodha.	1000 KW	Approved	DN paid on 16-02-18. Feeder under const. with PD (Construction) and WTR sent to XEN (O) for verification on 27-4-18.	Un Ripe
4	72/C-2/New 03-12-2018 Sargodha	<b>GARRISON ENGINEER PAF BASE MUSHAF NEAR MAIN GUARD ROOM, (PAF FEEDER)</b> Cantt Sargodha.	2000 KW		Under Process	Un Ripe
5	73/C-2/New 03-12-2018 Sargodha	<b>GARRISON ENGINEER PAF BASE MUSHAF NEAR MAIN GUARD ROOM, SHAHEEN FEEDER)</b> Cantt Sargodha.	1000 KW		Under Process	Un Ripe
<b>STATUS OF PENDING C-2 EXTENSION OF LOAD CASES UPTO 31-01-2019 SARGODHA CIRCLE FESCO FAISALABAD</b>						
1	50/C-2/Ext./COL 02-06-14 Jauharabad	<b>DHQ HOSPITAL, KHUSHAB</b> Jauharabad.	303.350 + 216.65 = 520 KW	Approved	DN paid on 20-08-14 Committee constituted for energization of connection vide O/o No. 117/2140-44 dt. 17-10-2018	Ripe
2	51/C-2/Ext. 04-06-14 Sargodha	<b>UNIVERSITY OF SARGODHA</b> Sargodha. 24-13423-5316600 U	901.04 + 1217.65 = 2118.69 KW	Approved	DN paid on 29-04-15. Feeder under const. with PD (Const).	Un Ripe

3	71/C-2/Ext. 24-04-18 Sargodha-II	<b>CENTRAL AMMUNITION DEPOT,</b> Sargodha. <b>24-13428-5814600 U</b>	1000 + 1000 = 2000 KW	Approved	DN paid on 18-10-2018. WTR and IC of transformer awaited.	Un Ripe
<b>STATUS OF PENDING C-2 REDUCTION OF LOAD CASES 31-01-2019 SARGODHA CIRCLE FESCO FAISALABAD</b>						
1	63/C-2/ROL 09-08-16 Mianwali	<b>CHASHMA HYDEL POWER STATION.</b> Mianwali <b>24-13456-5600400 U</b>	650 KW out of 19800 KW		Under approval	Un Ripe
2	64/C-2/ROL 09-08-16 Mianwali	<b>CHASHMA HYDEL POWER STATION.</b> Mianwali <b>24-13456-5600400 U</b>	3740 KW out of 19800 KW		Under approval	Un Ripe
	64A/C-2/ROL 09-08-16 Mianwali	<b>CHASHMA HYDEL POWER STATION.</b> Mianwali <b>24-13456-5600400 U</b>	200 KW out of 19800 KW		Under approval	Un Ripe
<b>STATUS OF PENDING C-3 REDUCTION OF LOAD CASES UPTO 31-01-2019 SARGODHA CIRCLE FESCO FAISALABAD</b>						
1	16/C-3/ROL 22-11-2016 Mianwali	<b>CHASHMA NUCLEAR POWER PROJECT UNIT-3.</b> PAEC Colony Chashma Mianwali.	36-18 = 18 MW	Approved	Approved vide O/o No. 01/04-14 dt. 02-01-2017	Un Ripe
<b>STATUS OF PENDING C-3 NEW CONNECTIONS CASES UPTO 31-12-2018 SARGODHA CIRCLE FESCO FAISALABAD</b>						
1	15/C-3/New 21-11-2016 Mianwali	<b>CHASHMA NUCLEAR POWER PROJECT UNIT-4.</b> PAEC Colony Chashma Mianwali.	18 MW	Approved	Approved vide O/o No. 02/15-25 dt. 02-01-2017	Un Ripe
2	17/C-3/New 28-11-2016 Sargodha	<b>PAKISTAN ATOMIC ENERGY COMMISSION,</b> 04-Km Wan Bachrian Harnoli Road Mianwali.	70 MW	Approved	DN paid on 31-08-2017 and 20-10-2017. Grid station is under construction.	Un Ripe
<b>STATUS OF PENDING B-4 EXTENSION OF LOAD CASES UPTO 31-01-2019 SARGODHA CIRCLE FESCO FAISALABAD</b>						
1	34/B-4/Ext. 11-08-2016 Jauharabad	<b>FLYING CEMENT COMPANY LIMITED,</b> 25-KM Lilla Interchange (LHR-ISB Motorway) Mangwal District Khushab. 24-13442- 5204101	24811.52 + 24830.10 = 49642.10 KW	Approved	Principal approval accorded for enhancement of grid station capacity vide O/o No. 1149-56 dated 07-09- 2018.	Un Ripe
2	36/B-4/Ext. 08-06-2017 Mianwali	<b>MAPLE LEAF CEMENT FACTORY LIMITED,</b> Sakandarabad District Mianwali. 24-13453-5300102	40 + 10 = 50 KW		Under approval	Un Ripe
<b>STATUS OF PENDING EXTENSION OF LOAD CASES UNDER TARIFF A-3 UPTO 31-01-2019 SARGODHA CIRCLE FESCO FAISALABAD</b>						
1	06/A-3/Ext. 04-12-2018 Mianwali	<b>THQ HOSPITAL PIPLIAN,</b> Piplian Mianwali. 24-13456-5600302 U.	85 + 515 = 600 KW		Under approval	Un Ripe
<b>STATUS OF PENDING B-3 EXTENSION OF LOAD CASES UPTO 31-01-2019</b>						
1	104/B-3/Ext. 03-09-2013 Gojra	<b>HASSAN LTD,</b> Km Samundri Road Gojra. <b>24-13332-5207800 U</b>	2880 + 2010 = 4890 KW	Approved	DN paid on 23-05-2014 Feeder under construction with PD (Const).	Un Ripe
2	254/B-3/Ext. 02-01-2017 Gojra	<b>MIAN KHALID FLOUR &amp; GENERAL MILLS,</b> Chak No. 362/JB, Tehsil Gojra . <b>24-13335-5500803 U</b>	486.57 + 53.3 = 539.87 KW	Approved	DN paid on 27-09-17. Committee constituted for energization of connection vide O/o No. 124/3096-3100 dt. 30-11- 18	Ripe
3	279/B-3/Ext. 01-03-2018 Gojra	<b>HAR TEXTILE MILLS (PVT) LTD,</b> Fatehabad Near Nia Lahore <b>28-13334-5400900 R</b>	1876 + 274 = 2150 KW	Approved	DN paid on 11-07-18. Committee constituted for energization of connection vide O/o No. 125/3102-06 dt. 30-11-18	Ripe
4	280/B-3/Ext. 05-03-2018 Gojra	<b>ZAHID COLD STORAGE,</b> Jhang Road, Gojra <b>28-13331-5101700 U</b>	506 + 284.462 = 790.462 KW	Approved	DN paid on 25-06-18. Committee constituted for energization of connection vide O/o No. 127/3312-16 dt. 05-12-18	Ripe
<b>STATUS OF PENDING C-2 EXTENSION OF LOAD CASES 31-01-2019 JHANG CIRCLE FESCO FAISALABAD</b>						
1	61/C-2/Ext. 07-09-2015 T.T.Singh	<b>UAF SUB CAMPUS T.T.SINGH</b> Kheekha Road T.T.Singh. <b>24-13322-5201106 R</b>	143 + 1178.63 = 1321.63 KW	Approved	DN paid on 08-03-16. Feeder under construction with PD (Const).	Un Ripe



2	70/C-2/Ext. 05-03-2018 T.T.Singh	<b>GE (AIR) PAG BASE RAFIQI,</b> Shorkot Cantt. <b>13328-5101800 U.</b>	24- 2400 + 2400 = 4800 KW	Approved	DN paid on 27-06-18. Reconductoring from Dog to Double Circuit osprey line of exisitng feeder under construction with PD (Const).	Un Ripe
---	--	---	---------------------------------	----------	--	---------

**STATUS OF PENDING B-4 NEW CONNECTION CASES UPTO 31-01-2019**

1	35/B-4/New 11-08-2016 Sultan Bhu	<b>PAK ARAB REFINERY CO LTD,</b> PARCO pumping station No. 6, Kot Bahador ShahTehsil Shorkot District Jhang.	5003 KW	Approved	Principal approval accorded for construction of grid stion vide O/o No. 4887-93 dated 30-06- 2017.	Un Ripe
---	--	--	---------	----------	--	---------